

Appendix A – Site Maps & Drawings

CITY OF HOMER

SOUTH SLOPE DRIVE, WEST TASMANIA COURT & EAST TASMANIA COURT

WATER MAIN EXTENSION

JULY 8, 2021

Homer City Council


Mayor
Ken Castner

Councilmembers
Donna Aderhold
Joey Evenson
Storm Hansen-Cavasos
Rachel Lord
Heath Smith
Caroline Venuti

Public Works Director
Janette Keiser, PE



LOCATION MAP



PROJECT LOCATION

KACHEMAK BAY

HOMER AREA MAP

SCALE: 1" = 1 MILE

INDEX TO DRAWINGS

TITLE


SOUTH SLOPE DRIVE WATER MAIN EXTENSION PLAN & PROFILE 10+00.00 TO 12+50.00
 WEST TASMANIA COURT WATER MAIN EXTENSION PLAN & PROFILE 50+00.00 TO 54+40.00
 EAST TASMANIA COURT WATER MAIN EXTENSION PLAN & PROFILE 90+00.00 TO 92+40.00
 CONSTRUCTION DETAILS
 CONSTRUCTION NOTES
 EROSION CONTROL PLAN NO. 1
 EROSION CONTROL PLAN NO. 2
 EROSION CONTROL PLAN NO. 3
 EROSION CONTROL DETAILS

SHEET

C-1
C-2
C-3
C-4
C-5
C-6
C-7
C-8
C-9

Notes:

1. BEFORE PERFORMING ANY EXCAVATIONS, CALL ALASKA DIGLINE AT: 811, (800) 478-3121, OR (907) 278-3121.
2. THESE PLANS SHALL BE USED IN CONJUNCTION THE CITY OF HOMER "STANDARD CONSTRUCTION DETAILS" IN ADOPTION ON JULY 8, 2021.



THIS PROJECT

VICINITY MAP

SCALE: 1" = 200'



West Tasmania Court

PROJECT Location

East Tasmania Court

W TASMANIA CT

E TASMANIA CT

17



South Slope Drive

East Hill Rd

SOUTH SLOPE DR

SOUTH SLOPE DR

SOUTH SLOPE DR



- NOTES:**
- BEFORE PERFORMING ANY EXCAVATIONS, CALL ALASKA DIGLINE AT 811, (800) 478-3121, OR (907) 278-3121.
 - SEE "DETAIL A - STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN GRAVEL SURFACED AREAS. TOTAL OF 29± LINEAR FEET THIS SHEET.
 - SEE "DETAIL B - NON-STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN NATIVE SURFACE SOIL AREAS. TOTAL OF 281± LINEAR FEET THIS SHEET.
 - FOR PROFILE OF 12" HDPE TANK OUTLET PIPE, SEE PROFILE OF 8" HDPE WATER MAIN.


SOUTH SLOPE DRIVE WATER MAIN EXTENSION
WATER MAIN PLAN + PROFILE
STA 10+00.00 to 12+50.00

BISHOP ENGINEERING, LLC
 PO BOX 2501 HOMER, ALASKA 99603
 (907) 299-7609


DATE: 7/7/2021
 CHK'D: JSB
 SCALE: AS NOTED
 PROJ. NO.: 2021005

SHEET NO.:
C-1

PROFILE




PLAN



NOTES:

- BEFORE PERFORMING ANY EXCAVATIONS, CALL ALASKA DIGLINE AT 811, (800) 478-3121, OR (907) 278-3121.
- SEE "DETAIL A - STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN GRAVEL SURFACED AREAS. TOTAL OF 328± LINEAR FEET THIS SHEET.
- SEE "DETAIL B - NON-STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN NATIVE SURFACE SOIL AREAS. TOTAL OF 303± LINEAR FEET THIS SHEET.






PROFILE

WEST TASMANIA COURT WATER MAIN EXTENSION
WATER MAIN PLAN + PROFILE
STA 50+00.00 to 54+40.00

BISHOP ENGINEERING, LLC
 PO BOX 2501 HOMER, ALASKA 99603
 (907) 299-7609

DATE: 7/8/2021
 CHK'D: JSB
 SCALE: AS NOTED
 PROJ. NO.: 2021005

SHEET NO.:
C-2



NOTES:

1. BEFORE PERFORMING ANY EXCAVATIONS, CALL ALASKA DIGLINE AT 811, (800) 478-3121, OR (907) 278-3121.
2. SEE "DETAIL A - STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN GRAVEL SURFACED AREAS. TOTAL OF 236± LINEAR FEET THIS SHEET.
3. SEE "DETAIL B - NON-STRUCTURAL TRENCH SECTION" ON SHEET C-4 FOR WATER MAIN AND WATER SERVICE TRENCHES WITHIN NATIVE SURFACE SOIL AREAS. TOTAL OF 168± LINEAR FEET THIS SHEET.

**EAST TASMANIA COURT WATER MAIN EXTENSION
WATER MAIN PLAN + PROFILE
STA 90+00.00 to 92+50.00**

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609

DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005


SHEET NO.:
C-3

PROFILE




SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND EAST TASMANIA COURT WATER MAIN EXTENSION

CONSTRUCTION DETAILS




- NOTES:**
1. USE MUELLER CORPORATION STOP NO. 15025 FOR PIPE-THREAD SADDLES.
 2. USE MUELLER CORPORATION STOP NO. 15000 FOR STEEL PIPE.
 3. USE MUELLER CURB STOP NO. H-15204 OR EQUAL FOR COPPER TO COPPER CONNECTIONS.
 4. ROD TO BE ATTACHED TO CURB STOP WITH NO. 6 GAUGE COPPER WIRE, NO SUBSTITUTIONS.
 5. MUELLER SERVICE CLAMPS TO BE USED ON ALL PLATIC PIPE, DOUBLE STRAP OR EQUAL.
 6. HDPE MAINLINES SHALL UTILIZE A SIDEWALL BRANCH SADDLE WITH INTEGRAL BRASS CC THREAD INSERT TO RECEIVE CORPORATION STOP.
 7. CURB BOX FINISH ELEVATION SHALL BE AS FOLLOWS:
 - PAVED AREA 0.5" BELOW FINISH GRADE
 - GRAVEL AREA 1" TO 3" BELOW FINISH GRADE
 - YARD/UNDEVELOPED AREA 0" TO 3" ABOVE FINISH GRADE

WATER SERVICE CONNECT 1"Ø
NOT TO SCALE




- NOTE:**
1. CONTRACTOR SHALL CONSTRUCT A 1% CROWN WITH THE PEAK CENTERED OVER THE CENTERLINE OF THE EXCAVATION.


DETAIL A - STRUCTURAL TRENCH SECTION
NOT TO SCALE



DETAIL B - NON-STRUCTURAL TRENCH SECTION
NOT TO SCALE



COMMON WATER MAIN TRENCH DETAIL
NOT TO SCALE



- NOTES:**
1. TRENCH BACKFILL MATERIAL PLACED AND COMPACTED TO DEPTHS SHOWN IN THE DRAWINGS OR AS DETERMINED BY ENGINEER. COMPACT TRENCH BACKFILL TO A MINIMUM OF 95% MAXIMUM DENSITY.
 2. TRENCH WALL SLOPES WILL VARY WITH SOIL STRENGTH AND CHARACTER. SLOPES SHALL CONFORM TO OSHA SAFETY STANDARDS.
 3. BACKFILL SHALL BE FREE OF CLAYS AND ORGANIC MATERIALS.
 4. WHEN SPECIFIED IN CONTRACT DOCUMENTS, SEE STANDARD DETAIL 20-9 FOR INSULATION DETAILS.

TRENCH BEDDING SECTION
NOT TO SCALE

NOTES:

1. Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609

DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005

SHEET NO.:

C-4

CITY OF HOMER STANDARD DRAWINGS INDEX

200.03	STANDARD LOCATION FOR NEW UTILITIES
200.04	TYPICAL UTILITY LOCATIONS
200.05	TYPICAL WATER AND SEWER LOCATIONS
200.06	COMPACTION OF BACKFILL WITHIN RIGHT-OF-WAY
200.07	CLASS B AND C BEDDING
200.08	TRENCH BACKFILL
400.02	RESURFACING DETAIL TYPICAL GRAVEL SECTION
600.03	TYPICAL VALVE BOX
600.04	SINGLE PUMPER "L" BASE HYDRANT ASSEMBLY
600.05	HYDRANT GUARD POSTS
600.06	FIRE HYDRANT ACCESS PAD
600.10	GATE VALVE EXTENSION ROD

LEGEND & SYMBOLS

EDGE EXISTING GRAVEL	---
CUT CATCH LINE	-----
FILL CATCH LINE
CENTERLINE	+ - - - - +
UNDERGROUND ELECTRIC	— UGE —
OVERHEAD ELECTRIC	— OHE —
UNDERGROUND TELEPHONE	— UGT —
WATER MAIN	— W —
SANITARY SEWER	— SS —
CONTOURS MAJOR	— 85 —
CONTOURS MINOR	— —
TEST PIT LOCATION	⊕ TP-1
SIGN	Ⓛ
PIPE CULVERT W/ END SECTION	
FIRE HYDRANT	
VALVE OR RISER	
EXISTING VALVE OR RISER	
PRESSURIZED SEWER SERVICE POLY VALVE	▼

ABBREVIATIONS

AKDOT&PF	ALASKA DEPT. OF TRANSPORTATION & PUBLIC FACILITIES
ASDS	ALASKA SIGN DESIGN SPECIFICATIONS
APDES	ALASKA POLLUTION DISCHARGE ELIMINATION SYSTEM
Δ	DELTA / CENTRAL ANGLE OF CURVE
BP	BEGIN PROJECT
C/L	CENTERLINE
CMP	CORREGATED METAL PIPE
CO	CONTRACTING OFFICER
COH	CITY OF HOMER
CY	CUBIC YARD
DIA	DIAMETER
DIST	DISTANCE
E	EASTING
EL	ELEVATION
ELEV	ELEVATION
EP	END PROJECT
ESMT	EASEMENT
(E)	EXISTING
FL	FLANGE
FT	FOOT
GV	GATE VALVE
HDPE	HIGH-DENSITY POLYETHYLENE
IN	INCH
INV	INVERT
L	LENGTH OF CURVE
LF	LINEAR FOOT
LT	LEFT
MIN	MINIMUM
MAX	MAXIMUM
MJ	MECHANICAL JOINT
MPH	MILES PER HOUR
MSF	1000 SQUARE FEET
MUTCD	MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES
N	NORTHING
OHE	OVERHEAD ELECTRIC
PC	POINT OF CURVATURE
PI	POINT OF INTERSECTION
PRC	POINT OF REVERSE CURVATURE
PVC	POINT OF VERTICAL CURVATURE
PVI	POINT OF VERTICAL INTERSECTION
PVT	POINT OF VERTICAL TANGENCY
PT	POINT OF TANGENCY
R	RADIUS
RT	RIGHT
R/W	RIGHT-OF-WAY
SEC	SECTION
SI	STREET INTERSECTION
SF	SQUARE FOOT
SMH	SEWER MANHOLE
S.S.	SANITARY SEWER
STA.	STATION
STD	STANDARD
SY	SQUARE YARD
UGE	UNDERGROUND ELECTRIC
UGT	UNDERGROUND TELEPHONE
UTIL	UTILITY
TYP.	TYPICAL
W	WATER MAIN OR SERVICE

CONSTRUCTION NOTES

- CONTRACTOR SHALL COMPLETE CONSTRUCTION IN ACCORDANCE WITH THE CITY OF HOMER STANDARD SPECIFICATIONS 2011 EDITION INCLUDING ITEMS. DRAWINGS, TECHNICAL SPECIFICATIONS, AND SPECIAL PROVISIONS TAKE PRECEDENCE OVER THE STANDARD SPECIFICATIONS.
- THE CONTRACTOR SHALL ADHERE TO ALL REQUIREMENTS CONTAINED IN LOCAL, STATE AND FEDERAL PERMITS OBTAINED BY THE CITY FOR CONSTRUCTION OF THIS PROJECT. COPIES OF THE PERMITS SHALL BE MAINTAINED AT THE JOB SITE.
- CONTRACTOR SHALL MAINTAIN "REDLINE" RECORD DRAWINGS ON A CLEAN SET OF CONSTRUCTION DRAWINGS. THE CONTRACTOR SHALL MAINTAIN THE "REDLINES" CURRENT ON A DAILY BASIS WHICH SHALL BE AVAILABLE TO THE ENGINEER FOR INSPECTION ON THE JOB SITE. CONTRACTOR SHALL RECORD SURVEY NOTES FOR SUBMITTAL WITH RECORD DRAWINGS, INCLUDING HORIZONTAL AND VERTICAL LOCATIONS OF ALL UTILITIES ENCOUNTERED IN THE FIELD.
- ALL IMPORTED MATERIAL SHALL BE COMPACTED TO A MINIMUM OF 95% OF MAXIMUM DENSITY AS DETERMINED BY AASHTO T 180.
- LOCATIONS DEPICTED FOR THE UTILITIES AND OTHER EXISTING FEATURES ARE APPROXIMATE. SOME UTILITIES HAVE BEEN LOCATED FROM RECORD DRAWINGS AND UTILITY COMPANY LOCATES. CONTRACTOR SHALL LOCATE AND VERIFY ALL UTILITIES PRIOR TO CONSTRUCTION.
- UNDERGROUND ELECTRICAL AND TELECOMMUNICATIONS LINES OCCUR WITHIN THE PROJECT AREA: CONTRACTOR SHALL COORDINATE WORK ACCORDINGLY. ALL WORK IN CLOSE PROXIMITY TO EXISTING UNDERGROUND LINES SHALL COMPLY WITH THE APPLICABLE FEDERAL, STATE AND LOCAL STATUTES, CODES AND GUIDELINES, AND THE ELECTRICAL FACILITY CLEARANCE REQUIREMENTS OF THE GOVERNING UTILITY. CONTRACTOR SHALL HAND DIG WITHIN TWO FEET OF BURIED ELECTRICAL CABLE.
- THIS PROJECT IS REQUIRED TO BE CONSTRUCTED IN ACCORDANCE WITH THE APDES GENERAL CONSTRUCTION PERMIT FOR STORM WATER POLLUTION. THE CONTRACTOR SHALL ADHERE TO THE REQUIREMENTS OD THE PERMIT.
- ALL DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES IN U.S. SURVEY FEET.
- THE CONTRACTOR SHALL SUBMIT A TRAFFIC CONTROL PLAN TO THE CITY ENGINEER FOR APPROVAL AT LEAST TWO WEEKS PRIOR TO THE START OF CONSTRUCTION ACTIVITIES.
- LIMITS OF EXCAVATION AND BACKFILL SHALL BE AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ENGINEER.
- CONTRACTOR SHALL SEED ALL DISTURBED AREAS WHERE OTHER SURFACE IS NOT SPECIFIED.
- IF CONTAMINATED SOIL, GROUNDWATER, OR FREE-PRODUCT ARE ENCOUNTERED, THE CONSTRUCTION CONTRACTOR SHALL IMMEDIATELY CONTACT THE ENGINEER WHO WILL IMMEDIATELY CONTACT THE ADEC PREVENTION AND EMERGENCY RESPONSE (PERP) OFFICE STAFF AT (907) 465-5340 / FAX (907) 465-2237 IN ACCORDANCE WITH SPILL REPORTING REQUIREMENTS UNDER 18 AAC 75.300, AND COORDINATE MANAGEMENT OF ALL CONTAMINATED MEDIA WITH EMERGENCY RESPONSE PERSONNEL.
- THE CONTRACTOR SHALL PROVIDE DOCUMENTATION THAT DEMONSTRATES THE PIPE MATERIAL IS CERTIFIED TO CONFORM TO ANSI/NSF STANDARD 61.
- THE CONTRACTOR SHALL REDUCE THE CONCENTRATION OF RESIDUAL CHLORINE IN THE FLUSHED WATER BY NEUTRALIZATION BEFORE THE WATER IS RELEASED OVERLAND OR TO ANY CREEKS, STREAMS, AND TEMPORARY OR PERMANENT DRAINAGE SWALES OR DITCHES. THE RESIDUAL CHLORINE LEVEL BEFORE RELEASE SHALL NOT EXCEED 19 PPB (PARTS PER BILLION). THE PROCEDURE USED TO ADD AND MIX THE NEUTRALIZING AGENT INTO THE FLUSHED WATER SHALL ACHIEVE A THOROUGHLY AND EVENLY MIXED SOLUTION. MEASUREMENTS OF RESIDUAL CHLORINE SHALL BE TAKEN AT THE POINT OF RELEASE FROM THE NEWLY INSTALLED WATER SYSTEM INTO THE NEUTRALIZING CHAMBER AND AT THE POINT OF RELEASE FROM THE CONTRACTOR'S CONTROL AT 10 MINUTE INTERVALS OR MORE FREQUENTLY AS DIRECTED BY THE ENGINEER. ACCEPTABLE AGENTS FOR NEUTRALIZATION INCLUDE:
 - CALCIUM THIOSULFATE,
 - ASCORBIC ACID, OR
 - SODIUM ASCORBATE.

THE CONTRACTOR SHALL FOLLOW THE MANUFACTURER'S INSTRUCTIONS ON THE AMOUNTS OF AGENT ADDED TO THE FLUSHED WATER BASED ON THE RESIDUAL CHLORINE CONCENTRATION MEASURED AT THE POINT OF RELEASE FROM THE NEWLY INSTALLED WATER SYSTEM INTO THE NEUTRALIZING CHAMBER.
- THE CONTRACTOR SHALL PROVIDE DOCUMENTATION THAT DEMONSTRATES THE CHEMICAL ADDITIVE FOR DISINFECTION IS CERTIFIED TO CONFORM TO ANSI/NSF STANDARD 60.
- DISCHARGES OF EFFLUENT FROM HYDROSTATIC TESTING AND DISINFECTION SHALL CONFORM SECTIONS 4.0 CONTROL MEASURES, 5.1 LAND DISPOSAL DISCHARGES OF HYDROSTATIC TESTING, AND 6.0 REPORTING AND RECORDKEEPING OF THE ALASKA POLLUTANT DISCHARGE ELIMINATION SYSTEM "GENERAL PERMIT FOR HYDROSTATIC AND AQUIFER PUMP TESTING" PERMIT NUMBER AKG003000.

NOTES:

- Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.




SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND EAST TASMANIA COURT WATER MAIN EXTENSION
CONSTRUCTION NOTES

BISHOP ENGINEERING, LLC
 PO BOX 2501 HOMER, ALASKA 99603
 (907) 299-7609


DATE: 7/8/2021
 CHK'D: JSB
 SCALE: AS NOTED
 PROJ. NO.: 2021005

SHEET NO.:

C-5



**SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND
EAST TASMANIA COURT WATER MAIN EXTENSION
EROSION CONTROL PLAN NO. 1**



NOTES:

1. Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609

DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005

SHEET NO.:

C-6





**SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND
EAST TASMANIA COURT WATER MAIN EXTENSION**
EROSION CONTROL PLAN NO. 2

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609



DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005

SHEET NO.:

C-7



- NOTES:**
1. Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.



**SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND
EAST TASMANIA COURT WATER MAIN EXTENSION
EROSION CONTROL PLAN NO. 3**

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609

DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005

SHEET NO.:


C-8

NOTES:


1. Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.




SOUTH SOPE DRIVE, WEST TASMANIA COURT, AND EAST TASMANIA COURT WATER MAIN EXTENSION
EROSION CONTROL DETAILS




SECTION NTS



ELEVATION




SPLICE DETAIL-PLAN VIEW



PLAN NTS

NOTES:
1. COMPOST MATERIAL TO BE DISPERSED ON SITE, AS DETERMINED BY ENGINEER.



FABRIC ANCHOR DETAIL

NOTES:
1. Temporary silt fence shall be installed prior to any grading work in the area to be protected. Fence shall be maintained throughout the construction period and removed in conjunction with the final grading and site stabilization.
2. Filter fabric shall meet the requirements of material specification 592 Geotextile Table 1 or 2, Class I with equivalent opening size of at least 30 for nonwoven and 50 for woven.
3. Fence posts shall be either wood post with a minimum cross-sectional area of 1.5" X 1.5" or a standard steel post.
4. When splices are necessary make splice at post according to splice detail. Place the end post of the second fence inside the end post of the first fence. Rotate both posts together at least 180 degrees to create a tight seal with the fabric material. Cut the fabric near the bottom of the posts to accommodate the 6 inch flap. Then drive both posts and bury the flap. Compact backfill well.

FIBER ROLL SEDIMENT CONTROL
NTS

SIILT FENCE PROJECT BORDER
NTS

NOTES:

1. Before performing any excavations, call Alaska Digline at 811, (800) 478-3121, or (907) 278-3121.

BISHOP ENGINEERING, LLC
PO BOX 2501 HOMER, ALASKA 99603
(907) 299-7609

DATE: 7/8/2021
CHK'D: JSB
SCALE: AS NOTED
PROJ. NO.: 2021005

SHEET NO.:

Appendix B – BMP Details

BMP AK-1

Preservation of Existing Vegetation

Purpose and Description

- The purpose of preserving existing vegetation is to limit site disturbance and to minimize soil erosion by identifying and protecting pre-existing vegetation on the construction site.¹

Applicability

- Natural vegetation must be preserved in all areas where no construction is planned or will occur at a later date.
- Clear only land that is needed for building activities or vehicle traffic.²
- This BMP is not to supersede existing guidelines, restrictions or law, preserve vegetation as required by local governments (such as stream buffers).
- The preservation of existing vegetation is an applicable practice in all regions and climates in Alaska.

Design and Installation

- Before any clearing begins, vegetation selected for preservation must be clearly marked with established barriers.³ These barriers must be about 1 meter in height, must be highly visible and be anchored by wood or metal fence posts at spacing and depth that will adequately support the fence for the entirety of the project.¹

- A site map must be prepared clearly outlining all areas of vegetation that is to be preserved.²
- Vehicle traffic, equipment storage and parking shall be kept away from these areas to prevent soil and root compaction.¹
- Ground disturbance must be kept from these areas at least as far out as the leaf drip line.³
- Maintain pre-existing irrigation systems that may supply water to vegetation selected for preservation.¹
- To increase chances of survival it is best to limit grade changes in these areas and areas within the drip line.³

Maintenance and Inspection

- Repair or replace damaged vegetation immediately.²
- Inspect preservation areas regularly, if barrier has been removed or visibility reduced repair or replace barrier so that visibility is restored.³
- If roots are exposed or damaged, prune ends just above damage with pruning shears or loppers and recover with native soil.³

References

- ¹Caltrans Storm Water Quality Handbooks, March 2003, Construction Site Best Management Practices Manual, SS-2 Preservation of Existing Vegetation, [Uhttp://www.dot.ca.gov/hq/construc/stormwater/CSBMPM_303_Final.pdf](http://www.dot.ca.gov/hq/construc/stormwater/CSBMPM_303_Final.pdf)

(Continued on next page)

²USEPA (United States Environmental Protection Agency), October 2000, National Menu of Best Management Practices, Preserving Natural Vegetation,
<http://cfpub.epa.gov/npdes/stormwater/measureofbmps/index.cfm?action=browse&Rbutton=detail&bmp=34&minmeasure=4>

³Washington State Department of Ecology, February 2005, Storm Water Management Manual for Western Washington, Construction Storm Water Pollution Prevention, BMP C101: Preserving Natural Vegetation,
<http://www.ecy.wa.gov/pubs/0510030.pdf>

BMP AK-8

Fiber Roll

Objectives and Applications

Fiber rolls are long rolls of material such as straw, flax, rice, coconut or compost wrapped in plastic or biodegradable netting. They are placed and staked along the contour of disturbed slopes.

The purpose of a fiber roll is to shorten the slope and help to slow, filter and spread overland flows. They capture organic matter and seeds that might otherwise be washed downslope.

Fiber rolls can be applied to steep or long slopes and slopes that are susceptible to freeze/thaw activity, sheet and rill erosion or dry ravel. They can be placed along the toe, top, face and at grade-breaks on disturbed slopes. They can be placed at the perimeter of a project and around temporary stockpiles. They can be used as check dams in unlined ditches

Common Failures - Generally due to faulty installation or maintenance.

- Without being placed in a trench, runoff can flow underneath the roll and cause failure.
- Water can flow between rolls if they are not abutted tightly together.
- Rolls must be placed perpendicular to flow (parallel to the slope contour).
- Rolls will not work if the slope is slumping, creeping or sliding.

Other Considerations

- Use in areas of low shear stress.
- Avoid use on slopes that could build up ice.
- They are effective for one to two seasons.
- Fiber rolls can be staked to the ground using willow cuttings to increase the revegetation. Since the fiber roll will retain moisture, it will provide a good site for the willow.
- Rolls will be difficult to move once they are saturated.
- The quantity of sediment that a roll can capture is limited. They are typically about 8 inches in diameter.

Relationship to Other ESC Measures

Fiber rolls are best used in combination with seeding, mulch and/or erosion control blankets. They can be used to stabilize slopes until the permanent vegetation becomes established.

Alternate Sediment Control Measures

Silt fence -- the advantage of fiber rolls over silt fence is that installation is much easier, they do not have to be removed and hydroseeding can be done after their installation.

Other Names

Straw Wattle, Straw Roll

Design

Design life: 1 or 2 seasons

Contributing flow drainage area:

Diameter: 8 to 10 inches up to 20 inches

Length: 20 to 30 feet

Materials

Fiber rolls: The netting may be UV-degradable polypropylene, biodegradable burlap, jute or coir. The filling may be straw, flax, rice, coconut-fiber or compost.

Stakes: 1"x1" wooden stakes 24" long (18" if soils are rocky) or 3/8" rebar or 3/4" to 1 1/2" diameter live willow cuttings

Installation

Dig trenches across the slope (on the contour) to a depth of 3 to 5 inches. If the slope is steep or there is high rainfall, make trenches 5 to 7 inches deep. Add a slight downward angle to the trench at the ends to avoid ponding in the middle of the slope.

Start installation downslope. Determine the spacing of the rolls based on the slope gradient and soil type. Typically, place rolls 10 feet apart on 1:1 slopes, 20 feet apart on 2:1 slopes, 30 feet apart on 3:1 slopes. Space rolls closer in softer soils, farther in rocky soils.

Place the rolls in the trenches. Where two rolls meet, place the ends abutted tightly, not overlapped. At the end of the roll, turn the end upslope to prevent runoff from going around the roll end.

Stake the roll every four feet. Leave 3 inches of the stake above the roll. It may be easier to make a pilot hole through the roll and into the soil first. Fiber rolls around storm drains and inlets must be staked into the ground

Inspection

Ensure that the roll ends remain abutted tightly. Ensure that the rolls are in contact with the soil and thoroughly entrenched. Rolls need to be inspected after a significant rainfall. Look for scouring underneath the rolls.

Maintenance

Equipment cannot drive over the installed fiber rolls. If inspections reveal crushed, torn, slumping or split rolls, the damaged sections must be replaced.

Remove sediment accumulated upslope of the roll when it reaches one-half the distance between the top of the fiber roll and the ground surface.

Removal

Usually fiber rolls are left in place. If they are removed, the accumulated sediment must first be collected and disposed. After removal, the trenches and stake holes should be filled to blend with the slope and revegetated

Dust Control

BMP 7

Description	<p>This BMP describes products or measures used for reducing or preventing wind erosion by protecting the soil surface, roughening the surface, and reducing the surface wind velocity. Several dust control treatments are described below. Other methods are also available.</p> <p>Vegetative Cover: For disturbed areas not subject to traffic, vegetation provides the most practical method of dust control (see BMP 21-Seeding and BMP 22-Sodding).</p> <p>Mulch (including gravel mulch): When properly applied, mulch offers a fast, effective means of controlling dust (see BMP 15-Mulching).</p> <p>Spray-On Adhesive: Asphalt emulsions, latex emulsions, or resin in water can be sprayed onto mineral soil to control dust (see BMP 16-Hydromulching).</p> <p>Sprinkling: The site may be sprinkled with water until the surface is wet. Sprinkling is especially effective for dust control on haul roads and other traffic routes.</p> <p>Stone: Stone or gravel used to stabilize construction roads and disturbed soils can also be effective for dust control and reduce soil losses from those areas by up to 80% .</p> <p>Surface Roughening: Tilling or discing the surface of disturbed soils to produce a rough surface or ridges which when perpendicular to prevailing winds can reduce soil losses due to wind by 80% (see BMP 25-Slope Roughening).</p> <p>Barriers: A board fence, wind fence, sediment fence, or similar barrier can control air currents and blowing soil. All of these fences are normally constructed of wood. Perennial grass and stands of existing trees may also serve as wind barriers. Barriers prevent erosion by obstructing the wind near the ground and preventing the soil from blowing off site.</p>
Applications	<p>The above measures for dust control should be used when open, dry areas of soil are anticipated on the site. Clearing and grading activities create the opportunity for large amounts of dust to become airborne. Therefore, one or several dust control measures should be considered prior to clearing and grading. In many cases, water erosion control measures incorporated into the project will indirectly prevent wind erosion. As a standard practice, any exposed area should be stabilized using vegetation to prevent both wind and water erosion. When rainfall is insufficient to establish vegetative cover, mulching is an effective way of conserving moisture, preventing surface crusting, reducing</p>

runoff and erosion, and helping to establish vegetation. It is a critical treatment on sites with erosive slopes.

Limitations	Drainage area – N/A Minimum bedrock depth – N/A NRCS soil type – N/A Drainage/flood control – no	Maximum slope – 5% Minimum water table - N/A Freeze/thaw – N/A
	Vegetative measures may not be practical during dry periods unless a reliable supply of establishment water is available. Other methods should be stipulated in the project contract to ensure that dust control is not overlooked. Barriers (such as walls or fences) can be part of the long-term dust control strategy in arid and semiarid areas, but they are not a substitute for permanent stabilization.	
Targeted Pollutants	Sediment Trace Metals Hydrocarbons	
Design Parameters	<p>Dust Prevention: The best method of controlling dust is to prevent dust production. This can best be accomplished by limiting the amount of bare soil exposed at one time. In project design, identify all areas where ground disturbance will not be allowed. Design and locate haul roads, detours, and staging areas to avoid unnecessary exposure of bare ground and avoid using areas that are the most susceptible to wind erosion.</p> <p>In the stormwater site plan, specify staging or work sequencing techniques that minimize the risk of wind erosion from bare soil. In most cases, this will require a change from traditional construction techniques that allow large areas to be disturbed at the outset of construction and to remain exposed for long periods of time.</p> <p>Vegetative Cover: Follow recommended seeding and planting specifications. If site conditions are favorable, use an extended seeding season to ensure that seeding becomes established over as much of the project as possible before winter shutdown or substantial completion. Specify the use of establishment water to accelerate vegetative stabilization if other means of long-term slope protection are not feasible.</p> <p>Mulch: Apply according to the design parameter for BMP 16-Hydromulching.</p> <p>Sprinkling: Apply at a rate of 3 gallons per acre so that the soil is wet but not saturated or muddy and so that no dust is being generated.</p> <p>Stone: At ingress/egress to public highways, apply as indicated in BMP 5-Stabilization of Construction Entrance. For detours, haul roads, or temporary traffic routes through the construction site, provide a layer of fractured stone 2</p>	

BMP 20.00. Silt Fence

DESIGN CONSIDERATIONS

Objectives

The purpose of Silt Fence is to trap sediment and prevent it from being transported out of the project area to another area, or to a water body.

Description

Silt Fence is geotextile fabric secured to posts and secured in a trench, and/or with sandbags or drain rock.

Other Names

Geotextile for Sediment Control, Sediment Barrier.

Applicability

Silt Fence is used downslope from erosion-susceptible terrain to trap sheet flow run-off before the drainage exits the project site. Adequate space must be provided for pooled water on the uphill side of the fence.

Barrier locations are chosen based on site features and conditions (e.g. soil types, climate, terrain features, sensitive areas, etc.), design plans, existing and anticipated drainage courses, and other available erosion and sediment controls. Typical barrier sites are catchpoints beyond the toe of fill, or on sideslopes above waterways or drainage channels.

Although drainage in contact with the fence is to some degree filtered by the geotextile, the fabric's small pores not only block larger-sized eroded particles but also severely restrict water exfiltration rates and behaves like a dam. For this reason, Silt Fences are not to be used for concentrated flows in continuous flow streams or ditches; or as check dams.

Silt Fence can be installed in standing water to provide time for particles to settle.

Silt Fences are used to encircle stockpiled erodible material to prevent off-site sediment transport.

Since Silt Fence installation can cause significant damage, alternative best management practices (BMPs) should be considered for installation instead of Silt Fence. Use Fiber Rolls, compost socks, brush bundles to filter small amounts of sediment in shallow gullies or ditches. Temporary settlement

basins, gravel berms, or foam barriers can be used as alternatives to Silt Fence.

Do not use Silt Fence on airport runways, taxiways, aprons, or within the Runway Safety Areas.

Selection Considerations

Use of sediment control measures and the level of effort should be commensurate with the potential problem. Silt Fence is not to be used solely as a project delineator (see Site Delineation, BMP-55).

- Use of a Silt Fence sediment control measure is usually more complex, expensive, and maintenance-prone than other sediment control measures.
- Consider impacts of the fence installation, maintenance, and removal on sensitive areas needing protection (e.g. avoid equipment encroachment on wetlands).
- Consider potential undesirable effects of fence placement (e.g. a trench in ground that will not readily “heal” after fence removal; undesirable effects of extent or depth of ponded water, etc.)
- An equipment access route and space for fence installation, maintenance, and removal must be available without encroaching into sensitive areas or off the project limits.
- Wire reinforcement can be used with Silt Fence by backing the geotextile fabric with chain link, polymeric mesh, or welded wire fencing. Below is a list of considerations for adding wire reinforcement to Silt Fence installation:
 - Consider using wire reinforcement and longer posts to resist overturn.
 - Consider using wire reinforcement in areas of high wind.
 - Consider using wire reinforcement for standing water installations.

Types of Silt Fence for Purchase:

- *With Pockets:* Sewn-in pocket Silt Fence is geotextile that has factory-sewn pockets for the posts and does not require post fasteners.
- *Without Pockets:* Silt Fence without pockets is geotextile fabric that requires fasteners to attach

the fabric to the posts or Silt Fence that is available with posts pre-attached.

- *Wire Reinforcement:* When Silt Fence is wire reinforced, the geotextile fabric is backed with chain link or welded wire fencing.

Methods of Installation:

- *Trenchless:* Drive support posts into the ground, attach geotextile on the upslope side of the line of stakes with a portion lying flat on the ground, and place clean rock or sandbags on the geotextile. Using sandbags to anchor the fence bottom is a less desirable method because of the tendency for undermining. Require removal of the rock or sandbags when the fence is removed.
- *Trench Key:* Drive support posts into the ground, excavate a trench on the uphill side along the line of the stakes, attach geotextile, and bury fence bottom. Use soil to backfill trench and compact to secure fence bottom. Compacted soil is preferred to gravel fill.
- *Machine Slice:* This method requires a Silt Fence installation machine or attachment. The machine utilizes a blade that plows or slices the fabric directly into the soil minimizing soil disturbance. Displaced soil must be manually backfilled into the slice before the tractor is used to mechanically compact the soil.

Design

Locate Silt Fence at a distance from the base of the slope or pile such that there is space for temporary storage of potential accumulated material. Consider a space of 4 feet for worker access if feasible. The grade and length of slope as well as soil erodibility must be considered when specifying silt fence. If the slope is steep or long, consider intermediate slope breaks.

Below are design considerations for Silt Fence that is not wire-reinforced:

- *Design Life:* 1 season (6 months) or less.
- *Contributing Sheet Flow Drainage Area:* Not to exceed 0.25 acres/100 ft. of fence.
- *Maximum Height of Ponding Water:* 18 in.

Guidelines for Maximum Slope Length for Silt Fence:

Slope (H:V)	Length of Slope Above Fence, Assumes 30 In High Fence
10:1	150 ft.
6:1	85 ft.
5:1	70 ft.
4:1	55 ft.
3:1	40 ft.
2:1	25 ft.
1:1	15 ft.

Relationship to Other Erosion and Sediment Control Measures

Sediment control measures are secondary to erosion prevention or soil stabilizing measures. Silt Fence may be used as part of a sequential system with other temporary or permanent measures such as vegetation, check dams, settling ponds, etc. Occasional flow velocity increases may be offset using corrective measures such as rock berms or other redirecting energy absorbers.

Common Failures or Misuses

- Inappropriate for intended function (e.g. used for check dam, flow diversion, diversion dam, etc.).
- Installation of Silt Fence in streams or concentrated flow.
- Use as a mid-slope protection on slopes greater than 4:1.
- Use as a perimeter control in high flow areas.
- Field-sewn seams.
- Use of incorrect type of fabric.
- Loose or sagging fabric between posts.
- Fence improperly attached or fastened to posts.
- Posts not driven deep enough into the ground.
- Posts spaced too far apart.
- Posts installed on incorrect side of fence.
- Placement of overlapped joints across pooled drainage areas.
- Fence allows spillover or bypass.
- Soil is not compacted next to fence after backfilling trench, allowing water to flow underneath.

- Trenches are too shallow to anchor the Silt Fence below ground or trenchless construction failure.
- Slope erosion occurs below the fenceline due to drainage that bypasses the barrier end, or water build-up that “blows out” a poorly-secured fence bottom.
- Fence function impairment due to sediment build-up, maintenance neglect, etc.
- Fence topples due to poor installation and/or high levels of impounded backup water or sediment.
- Uneven distribution of pooled drainage along non-level fenceline surface reduces efficiency.
- End of fence is not “J-hooked” upslope allowing water to run around the end.
- Poor support system (e.g. soil too rocky to secure posts, fabric stapled to trees, etc.).
- Installation of Silt Fence in a long continuous run.

SPECIFICATIONS

Standard Specification

- 633 – Silt Fence
- 729-2.04 - Geosynthetics

Drawing

- BMP-20.00 Silt Fence (Sheets 1 and 2)

Appendix D – Supporting Documentation

TMDLs

Endangered Species

Other Permits or Requirements



United States Department of the Interior



FISH AND WILDLIFE SERVICE
Anchorage Fish And Wildlife Conservation Office
4700 Blm Road
Anchorage, AK 99507
Phone: (907) 271-2888 Fax: (907) 271-2786

In Reply Refer To:

July 09, 2021

Consultation Code: 07CAAN00-2021-SLI-0323

Event Code: 07CAAN00-2021-E-00959

Project Name: SOUTH SLOPE DRIVE, WEST TASMANIA COURT, AND EAST TASMANIA COURT CITY OF HOMER WATER MAIN EXTENSION

Subject: List of threatened and endangered species that may occur in your proposed project location or may be affected by your proposed project

To Whom It May Concern:

The enclosed species list identifies threatened, endangered, and proposed species, designated critical habitat, and some candidate species that may occur within the boundary of your proposed project and/or may be affected by your proposed project. The species list fulfills the requirements of the U.S. Fish and Wildlife Service (Service) under section 7(c) of the Endangered Species Act (Act) of 1973, as amended (16 U.S.C. 1531 *et seq.*). Please note that candidate species are not included on this list. We encourage you to visit the following website to learn more about candidate species in your area: http://www.fws.gov/alaska/fisheries/fieldoffice/anchorage/endangered/candidate_conservation.htm

New information based on updated surveys, changes in the abundance and distribution of species, changed habitat conditions, or other factors could change this list. Please feel free to contact us if you need more current information or assistance regarding the potential impacts to federally proposed, listed, and candidate species and federally designated and proposed critical habitat. Please note that under 50 CFR 402.12(e) of the regulations implementing section 7 of the Act, the accuracy of this species list should be verified after 90 days. This verification can be completed formally or informally as desired. The Service recommends that verification be completed by visiting the ECOS-IPaC website at regular intervals during project planning and implementation for updates to species lists and information. An updated list may be requested through the ECOS-IPaC system by completing the same process used to receive the enclosed list.

The purpose of the Act is to provide a means whereby threatened and endangered species and the ecosystems upon which they depend may be conserved. Under sections 7(a)(1) and 7(a)(2) of the Act and its implementing regulations (50 CFR 402 *et seq.*), Federal agencies are required to utilize their authorities to carry out programs for the conservation of threatened and endangered

species and to determine whether projects may affect threatened and endangered species and/or designated critical habitat.

A Biological Assessment is required for construction projects (or other undertakings having similar physical impacts) that are major Federal actions significantly affecting the quality of the human environment as defined in the National Environmental Policy Act (42 U.S.C. 4332(2) (c)). For projects other than major construction activities, the Service suggests that a biological evaluation similar to a Biological Assessment be prepared to determine whether the project may affect listed or proposed species and/or designated or proposed critical habitat. Recommended contents of a Biological Assessment are described at 50 CFR 402.12.

If a Federal agency determines, based on the Biological Assessment or biological evaluation, that listed species and/or designated critical habitat may be affected by the proposed project, the agency is required to consult with the Service pursuant to 50 CFR 402. In addition, the Service recommends that candidate species, proposed species and proposed critical habitat be addressed within the consultation. More information on the regulations and procedures for section 7 consultation, including the role of permit or license applicants, can be found in the "Endangered Species Consultation Handbook" at:

<http://www.fws.gov/endangered/esa-library/pdf/TOC-GLOS.PDF>

Please be aware that bald and golden eagles are protected under the Bald and Golden Eagle Protection Act (16 U.S.C. 668 *et seq.*), and projects affecting these species may require development of an eagle conservation plan (http://www.fws.gov/windenergy/eagle_guidance.html). Additionally, wind energy projects should follow the wind energy guidelines (<http://www.fws.gov/windenergy/>) for minimizing impacts to migratory birds and bats.

Guidance for minimizing impacts to migratory birds for projects including communications towers (e.g., cellular, digital television, radio, and emergency broadcast) can be found at: <http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/towers.htm>; <http://www.towerkill.com>; and <http://www.fws.gov/migratorybirds/CurrentBirdIssues/Hazards/towers/comtow.html>.

We appreciate your concern for threatened and endangered species. The Service encourages Federal agencies to include conservation of threatened and endangered species into their project planning to further the purposes of the Act. Please include the Consultation Tracking Number in the header of this letter with any request for consultation or correspondence about your project that you submit to our office.

Attachment(s):

- Official Species List
 - USFWS National Wildlife Refuges and Fish Hatcheries
 - Migratory Birds
 - Wetlands
-

Official Species List

This list is provided pursuant to Section 7 of the Endangered Species Act, and fulfills the requirement for Federal agencies to "request of the Secretary of the Interior information whether any species which is listed or proposed to be listed may be present in the area of a proposed action".

This species list is provided by:

Anchorage Fish And Wildlife Conservation Office

4700 Blm Road

Anchorage, AK 99507

(907) 271-2888

Project Summary

Consultation Code: 07CAAN00-2021-SLI-0323

Event Code: 07CAAN00-2021-E-00959


Project Name: SOUTH SLOPE DRIVE, WEST TASMANIA COURT, AND EAST TASMANIA COURT CITY OF HOMER WATER MAIN EXTENSION

Project Type: ** OTHER **

Project Description: Project will take place in Homer, AK, and will encompass approximately 2.4 acres. The project will extend a City of Homer water main along the South Slope Drive, West Tasmania Court, and East Tasmania Court right-of-way to provide water for eleven parcels of land. Construction will begin in September, 2021, and will take one month to complete.

Project Location:

Approximate location of the project can be viewed in Google Maps: <https://www.google.com/maps/@59.65537325,-151.5222442198438,14z>



Counties: Kenai Peninsula County, Alaska

Endangered Species Act Species

There is a total of 0 threatened, endangered, or candidate species on this species list.

Species on this list should be considered in an effects analysis for your project and could include species that exist in another geographic area. For example, certain fish may appear on the species list because a project could affect downstream species.

IPaC does not display listed species or critical habitats under the sole jurisdiction of NOAA Fisheries¹, as USFWS does not have the authority to speak on behalf of NOAA and the Department of Commerce.

See the "Critical habitats" section below for those critical habitats that lie wholly or partially within your project area under this office's jurisdiction. Please contact the designated FWS office if you have questions.

-
1. [NOAA Fisheries](#), also known as the National Marine Fisheries Service (NMFS), is an office of the National Oceanic and Atmospheric Administration within the Department of Commerce.

Critical habitats

THERE ARE NO CRITICAL HABITATS WITHIN YOUR PROJECT AREA UNDER THIS OFFICE'S JURISDICTION.

USFWS National Wildlife Refuge Lands And Fish Hatcheries

Any activity proposed on lands managed by the [National Wildlife Refuge](#) system must undergo a 'Compatibility Determination' conducted by the Refuge. Please contact the individual Refuges to discuss any questions or concerns.

THERE ARE NO REFUGE LANDS OR FISH HATCHERIES WITHIN YOUR PROJECT AREA.

Migratory Birds

Certain birds are protected under the Migratory Bird Treaty Act¹ and the Bald and Golden Eagle Protection Act².

Any person or organization who plans or conducts activities that may result in impacts to migratory birds, eagles, and their habitats should follow appropriate regulations and consider implementing appropriate conservation measures, as described [below](#).

-
1. The [Migratory Birds Treaty Act](#) of 1918.
 2. The [Bald and Golden Eagle Protection Act](#) of 1940.
 3. 50 C.F.R. Sec. 10.12 and 16 U.S.C. Sec. 668(a)

The birds listed below are birds of particular concern either because they occur on the [USFWS Birds of Conservation Concern](#) (BCC) list or warrant special attention in your project location. To learn more about the levels of concern for birds on your list and how this list is generated, see the FAQ [below](#). This is not a list of every bird you may find in this location, nor a guarantee that every bird on this list will be found in your project area. To see exact locations of where birders and the general public have sighted birds in and around your project area, visit the [E-bird data mapping tool](#) (Tip: enter your location, desired date range and a species on your list). For projects that occur off the Atlantic Coast, additional maps and models detailing the relative occurrence and abundance of bird species on your list are available. Links to additional information about Atlantic Coast birds, and other important information about your migratory bird list, including how to properly interpret and use your migratory bird report, can be found [below](#).

For guidance on when to schedule activities or implement avoidance and minimization measures to reduce impacts to migratory birds on your list, click on the PROBABILITY OF PRESENCE SUMMARY at the top of your list to see when these birds are most likely to be present and breeding in your project area.

NAME	BREEDING SEASON
American Golden-plover <i>Pluvialis dominica</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 20 to Aug 15
Bald Eagle <i>Haliaeetus leucocephalus</i> This is not a Bird of Conservation Concern (BCC) in this area, but warrants attention because of the Eagle Act or for potential susceptibilities in offshore areas from certain types of development or activities. https://ecos.fws.gov/ecp/species/1626	Breeds Feb 1 to Sep 30

NAME	BREEDING SEASON
Bristle-thighed Curlew <i>Numenius tahitiensis</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. https://ecos.fws.gov/ecp/species/3913	Breeds May 15 to Aug 15
Golden Eagle <i>Aquila chrysaetos</i> This is not a Bird of Conservation Concern (BCC) in this area, but warrants attention because of the Eagle Act or for potential susceptibilities in offshore areas from certain types of development or activities. https://ecos.fws.gov/ecp/species/1680	Breeds Jan 1 to Aug 31
Hudsonian Godwit <i>Limosa haemastica</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 15 to Jul 31
Lesser Yellowlegs <i>Tringa flavipes</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. https://ecos.fws.gov/ecp/species/9679	Breeds May 1 to Aug 15
Olive-sided Flycatcher <i>Contopus cooperi</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. https://ecos.fws.gov/ecp/species/3914	Breeds May 20 to Aug 31
Rusty Blackbird <i>Euphagus carolinus</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 10 to Jul 20
Semipalmated Sandpiper <i>Calidris pusilla</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds elsewhere
Short-billed Dowitcher <i>Limnodromus griseus</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. https://ecos.fws.gov/ecp/species/9480	Breeds Jun 1 to Aug 10
Whimbrel <i>Numenius phaeopus</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. https://ecos.fws.gov/ecp/species/9483	Breeds May 10 to Aug 20

Probability Of Presence Summary

The graphs below provide our best understanding of when birds of concern are most likely to be present in your project area. This information can be used to tailor and schedule your project activities to avoid or minimize impacts to birds. Please make sure you read and understand the FAQ "Proper Interpretation and Use of Your Migratory Bird Report" before using or attempting to interpret this report.

Probability of Presence (■)

Each green bar represents the bird's relative probability of presence in the 10km grid cell(s) your project overlaps during a particular week of the year. (A year is represented as 12 4-week months.) A taller bar indicates a higher probability of species presence. The survey effort (see below) can be used to establish a level of confidence in the presence score. One can have higher confidence in the presence score if the corresponding survey effort is also high.

How is the probability of presence score calculated? The calculation is done in three steps:

1. The probability of presence for each week is calculated as the number of survey events in the week where the species was detected divided by the total number of survey events for that week. For example, if in week 12 there were 20 survey events and the Spotted Towhee was found in 5 of them, the probability of presence of the Spotted Towhee in week 12 is 0.25.
2. To properly present the pattern of presence across the year, the relative probability of presence is calculated. This is the probability of presence divided by the maximum probability of presence across all weeks. For example, imagine the probability of presence in week 20 for the Spotted Towhee is 0.05, and that the probability of presence at week 12 (0.25) is the maximum of any week of the year. The relative probability of presence on week 12 is $0.25/0.25 = 1$; at week 20 it is $0.05/0.25 = 0.2$.
3. The relative probability of presence calculated in the previous step undergoes a statistical conversion so that all possible values fall between 0 and 10, inclusive. This is the probability of presence score.

Breeding Season (■)

Yellow bars denote a very liberal estimate of the time-frame inside which the bird breeds across its entire range. If there are no yellow bars shown for a bird, it does not breed in your project area.

Survey Effort (|)

Vertical black lines superimposed on probability of presence bars indicate the number of surveys performed for that species in the 10km grid cell(s) your project area overlaps. The number of surveys is expressed as a range, for example, 33 to 64 surveys.


No Data (—)

A week is marked as having no data if there were no survey events for that week.

Survey Timeframe

Surveys from only the last 10 years are used in order to ensure delivery of currently relevant information. The exception to this is areas off the Atlantic coast, where bird returns are based on all years of available data, since data in these areas is currently much more sparse.

■ probability of presence ■ breeding season | survey effort — no data



Additional information can be found using the following links:

- Birds of Conservation Concern <http://www.fws.gov/birds/management/managed-species/birds-of-conservation-concern.php>
- Measures for avoiding and minimizing impacts to birds <http://www.fws.gov/birds/management/project-assessment-tools-and-guidance/conservation-measures.php>
- Nationwide conservation measures for birds <http://www.fws.gov/migratorybirds/pdf/management/nationwidestandardconservationmeasures.pdf>

Migratory Birds FAQ

Tell me more about conservation measures I can implement to avoid or minimize impacts to migratory birds.

[Nationwide Conservation Measures](#) describes measures that can help avoid and minimize impacts to all birds at any location year round. Implementation of these measures is particularly important when birds are most likely to occur in the project area. When birds may be breeding in the area, identifying the locations of any active nests and avoiding their destruction is a very helpful impact minimization measure. To see when birds are most likely to occur and be breeding in your project area, view the Probability of Presence Summary. [Additional measures](#) or [permits](#) may be advisable depending on the type of activity you are conducting and the type of infrastructure or bird species present on your project site.

What does IPaC use to generate the migratory birds potentially occurring in my specified location?

The Migratory Bird Resource List is comprised of USFWS [Birds of Conservation Concern \(BCC\)](#) and other species that may warrant special attention in your project location.

The migratory bird list generated for your project is derived from data provided by the [Avian Knowledge Network \(AKN\)](#). The AKN data is based on a growing collection of [survey, banding, and citizen science datasets](#) and is queried and filtered to return a list of those birds reported as occurring in the 10km grid cell(s) which your project intersects, and that have been identified as warranting special attention because they are a BCC species in that area, an eagle ([Eagle Act](#) requirements may apply), or a species that has a particular vulnerability to offshore activities or development.

Again, the Migratory Bird Resource list includes only a subset of birds that may occur in your project area. It is not representative of all birds that may occur in your project area. To get a list of all birds potentially present in your project area, please visit the [AKN Phenology Tool](#).

What does IPaC use to generate the probability of presence graphs for the migratory birds potentially occurring in my specified location?

The probability of presence graphs associated with your migratory bird list are based on data provided by the [Avian Knowledge Network \(AKN\)](#). This data is derived from a growing collection of [survey, banding, and citizen science datasets](#).

Probability of presence data is continuously being updated as new and better information becomes available. To learn more about how the probability of presence graphs are produced and how to interpret them, go to the Probability of Presence Summary and then click on the "Tell me about these graphs" link.

How do I know if a bird is breeding, wintering, migrating or present year-round in my project area?

To see what part of a particular bird's range your project area falls within (i.e. breeding, wintering, migrating or year-round), you may refer to the following resources: [The Cornell Lab of Ornithology All About Birds Bird Guide](#), or (if you are unsuccessful in locating the bird of interest there), the [Cornell Lab of Ornithology Neotropical Birds guide](#). If a bird on your migratory bird species list has a breeding season associated with it, if that bird does occur in your

project area, there may be nests present at some point within the timeframe specified. If "Breeds elsewhere" is indicated, then the bird likely does not breed in your project area.

What are the levels of concern for migratory birds?

Migratory birds delivered through IPaC fall into the following distinct categories of concern:

1. "BCC Rangewide" birds are [Birds of Conservation Concern](#) (BCC) that are of concern throughout their range anywhere within the USA (including Hawaii, the Pacific Islands, Puerto Rico, and the Virgin Islands);
2. "BCC - BCR" birds are BCCs that are of concern only in particular Bird Conservation Regions (BCRs) in the continental USA; and
3. "Non-BCC - Vulnerable" birds are not BCC species in your project area, but appear on your list either because of the [Eagle Act](#) requirements (for eagles) or (for non-eagles) potential susceptibilities in offshore areas from certain types of development or activities (e.g. offshore energy development or longline fishing).

Although it is important to try to avoid and minimize impacts to all birds, efforts should be made, in particular, to avoid and minimize impacts to the birds on this list, especially eagles and BCC species of rangewide concern. For more information on conservation measures you can implement to help avoid and minimize migratory bird impacts and requirements for eagles, please see the FAQs for these topics.

Details about birds that are potentially affected by offshore projects

For additional details about the relative occurrence and abundance of both individual bird species and groups of bird species within your project area off the Atlantic Coast, please visit the [Northeast Ocean Data Portal](#). The Portal also offers data and information about other taxa besides birds that may be helpful to you in your project review. Alternately, you may download the bird model results files underlying the portal maps through the [NOAA NCCOS Integrative Statistical Modeling and Predictive Mapping of Marine Bird Distributions and Abundance on the Atlantic Outer Continental Shelf](#) project webpage.

Bird tracking data can also provide additional details about occurrence and habitat use throughout the year, including migration. Models relying on survey data may not include this information. For additional information on marine bird tracking data, see the [Diving Bird Study](#) and the [nanotag studies](#) or contact [Caleb Spiegel](#) or [Pam Loring](#).

What if I have eagles on my list?

If your project has the potential to disturb or kill eagles, you may need to [obtain a permit](#) to avoid violating the Eagle Act should such impacts occur.

Proper Interpretation and Use of Your Migratory Bird Report

The migratory bird list generated is not a list of all birds in your project area, only a subset of birds of priority concern. To learn more about how your list is generated, and see options for identifying what other birds may be in your project area, please see the FAQ "What does IPaC use to generate the migratory birds potentially occurring in my specified location". Please be aware this report provides the "probability of presence" of birds within the 10 km grid cell(s) that overlap your project; not your exact project footprint. On the graphs provided, please also look carefully at the survey effort (indicated by the black vertical bar) and for the existence of the "no

data" indicator (a red horizontal bar). A high survey effort is the key component. If the survey effort is high, then the probability of presence score can be viewed as more dependable. In contrast, a low survey effort bar or no data bar means a lack of data and, therefore, a lack of certainty about presence of the species. This list is not perfect; it is simply a starting point for identifying what birds of concern have the potential to be in your project area, when they might be there, and if they might be breeding (which means nests might be present). The list helps you know what to look for to confirm presence, and helps guide you in knowing when to implement conservation measures to avoid or minimize potential impacts from your project activities, should presence be confirmed. To learn more about conservation measures, visit the FAQ "Tell me about conservation measures I can implement to avoid or minimize impacts to migratory birds" at the bottom of your migratory bird trust resources page.

Wetlands

Impacts to [NWI wetlands](#) and other aquatic habitats may be subject to regulation under Section 404 of the Clean Water Act, or other State/Federal statutes.

For more information please contact the Regulatory Program of the local [U.S. Army Corps of Engineers District](#).

Please note that the NWI data being shown may be out of date. We are currently working to update our NWI data set. We recommend you verify these results with a site visit to determine the actual extent of wetlands on site.

THERE ARE NO WETLANDS WITHIN YOUR PROJECT AREA.



ALASKA DEPARTMENT OF ENVIRONMENTAL CONSERVATION
OIL & HAZARDOUS SUBSTANCES SPILL NOTIFICATION FORM

ADEC USE ONLY

ADEC SPILL #:	ADEC FILE #:	ADEC LC:
---------------	--------------	----------

PERSON REPORTING:		PHONE NUMBER:		REPORTED HOW? (ADEC USE ONLY) <input type="checkbox"/> Phone <input type="checkbox"/> Fax <input type="checkbox"/> PERS <input type="checkbox"/> E-mail	
DATE/TIME OF SPILL:		DATE/TIME DISCOVERED:		DATE/TIME REPORTED TO ADEC:	
INCIDENT LOCATION/ADDRESS:			DATUM: <input type="checkbox"/> NAD27 <input type="checkbox"/> NAD83		PRODUCT SPILLED:
			<input type="checkbox"/> WGS84 <input type="checkbox"/> Other _____		
			LAT.:		
			LONG.:		
QUANTITY SPILLED: <input type="checkbox"/> gallons <input type="checkbox"/> pounds	QUANTITY CONTAINED: <input type="checkbox"/> gallons <input type="checkbox"/> pounds		QUANTITY RECOVERED: <input type="checkbox"/> gallons <input type="checkbox"/> pounds		QUANTITY DISPOSED: <input type="checkbox"/> gallons <input type="checkbox"/> pounds
POTENTIAL RESPONSIBLE PARTY:			OTHER PRP, IF ANY:		VESSEL NAME:
<i>Name/Business:</i>					VESSEL NUMBER:
<i>Mailing Address:</i>					
<i>Contact Name:</i>					> 400 GROSS TON VESSEL: <input type="checkbox"/> Yes <input type="checkbox"/> No
<i>Contact Number:</i>					
SOURCE OF SPILL:				CAUSE CLASSIFICATION:	
CAUSE OF SPILL:				<input type="checkbox"/> Accident <input type="checkbox"/> Human Factors <input type="checkbox"/> Structural/Mechanical <input type="checkbox"/> Other	
CLEANUP ACTIONS:					
DISPOSAL METHODS AND LOCATION:					
AFFECTED AREA SIZE:	SURFACE TYPE: <i>(gravel, asphalt, name of river etc.)</i>		RESOURCES AFFECTED/THREATENED: <i>(Water sources, wildlife, wells, etc.)</i>		
COMMENTS:					

ADEC USE ONLY

SPILL NAME:		NAME OF DEC STAFF RESPONDING:		C-PLAN MGR NOTIFIED? <input type="checkbox"/> Yes <input type="checkbox"/> No	
DEC RESPONSE: <input type="checkbox"/> Phone follow-up <input type="checkbox"/> Field visit <input type="checkbox"/> Took Report		CASELOAD CODE: <input type="checkbox"/> First and Final <input type="checkbox"/> Open/No LC <input type="checkbox"/> LC Assigned		CLEANUP CLOSURE ACTION: <input type="checkbox"/> NFA <input type="checkbox"/> Monitoring <input type="checkbox"/> Transferred to CS or STP	
COMMENTS:		Status of Case: <input type="checkbox"/> Open <input type="checkbox"/> Closed		DATE CASE CLOSED:	
REPORT PREPARED BY:				DATE:	

IT'S THE LAW!

AS 46.03.755 and 18 AAC 75.300

REPORT OIL AND HAZARDOUS SUBSTANCE SPILLS

During Normal Business Hours

call the nearest response team office:

Central Alaska: (907) 269-3063
Anchorage Fax: (907) 269-7648

Northern Alaska: (907) 451-2121
Fairbanks Fax: (907) 451-2362

Southeast Alaska: (907) 465-5340
Juneau Fax: (907) 465-2237

Outside Normal Business Hours

Toll Free 1-800-478-9300

International 1-907-428-7200



Alaska Department of
Environmental Conservation
Division of Spill Prevention and Response
www.dec.alaska.gov/spar/spillreport.htm

Hazardous Substance

Any hazardous substance spill, other than oil, must be reported immediately.

Oil – Petroleum Products

To Water

Any amount spilled to water must be reported immediately.

To Land

Spills in **excess of 55 gallons** must be reported immediately.

Spills in **excess of 10 gallons, but 55 gallons or less**, must be reported within 48 hours after the person has knowledge of the spill.

Spills of **1 to 10 gallons** must be recorded in a spill reporting log submitted to ADEC each month.

To Impermeable Secondary Containment Areas

Any spills in **excess of 55 gallons** must be reported within 48 hours.

Additional Requirements for Regulated Underground Storage Tank Facilities

Regulated Underground Storage Tank (UST) facilities are defined at 18 AAC 78.005 and do not include heating oil tanks.

If your release detection system indicates a possible discharge, or if you notice unusual operating conditions that might indicate a release, you must notify the ADEC UST Program within 7 days.

UST Program: (907) 269-3055 or 269-7679

**Appendix E – Delegation of Authority Form
Subcontractor Certifications**

DELEGATION OF AUTHORITY

I, _____ (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at **Alder Lane** project site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

_____ (name of person or position)

_____ (company)

_____ (address)

_____ (city, state, zip)

_____ (phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in Appendix I of EPA’s Construction General Permit (CGP), and that the designee above meets the definition of a “duly authorized representative” as set forth in Appendix I.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: _____

Company: _____

Title: _____

Signature: _____

Date: _____

**SUBCONTRACTOR CERTIFICATION
STORMWATER POLLUTION PREVENTION PLAN**

Project Title: Alder Lane Water Main Extension

Operator(s): City of Homer

As a subcontractor, you are required to comply with the Stormwater Pollution Prevention Plan (SWPPP) for any work that you perform on-site. Any person or group who violates any condition of the SWPPP may be subject to substantial penalties or loss of contract. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP. A copy of the SWPPP is available for your review at the office trailer.

Each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement:

I certify under the penalty of law that I have read and understand the terms and conditions of the SWPPP for the above designated project and agree to follow the practices described in the SWPPP.

This certification is hereby signed in reference to the above named project:

Company: _____

Address: _____

Telephone Number: _____

Type of construction service to be provided: _____

Signature: _____

Title: _____

Date: _____

Appendix F – Permit Conditions

Notice of Intent

Confirmation of Delivery of NOI to ADEC

ADEC Authorization of Coverage

2021 Alaska Construction General Permit

Appendix H – Monitoring Plan and Reports

(not required for this project)

Appendix I – Training Records

Stormwater Pollution Prevention Training Log

Project Name: _____

Project Location: _____

Instructor's Name(s): _____

Instructor's Title(s): _____

Course Location: _____ Date: _____

Course Length (hours): _____

Stormwater Training Topic: *(check as appropriate)*

- Sediment and Erosion Controls**
- Emergency Procedures**
- Stabilization Controls**
- Inspections/Corrective Actions**
- Pollution Prevention Measures**

Specific Training Objective: _____

Attendee Roster: *(attach additional pages as necessary)*

No.	Name of Attendee	Company
1		
2		
3		
4		
5		
6		
7		
8		

Appendix J - Corrective Action Form

Inspection Date	Inspector Name(s)	Description of BMP Deficiency	Corrective Action Needed (including planned date/responsible person)	Date Action Taken/Responsible person

Appendix K – Inspection Records

Appendix L – Rainfall Records

SWPPP DAILY RECORD OF RAINFALL

PROJECT NAME: _____

DATE	PRECIPITATION (INCHES)	STORM INFO & COMMENTS	INITIALS