

Public Works
3575 Heath Street

3575 Heath Street Homer, AK 99603

publicworks@cityofhomer-ak.gov (p) 907- 235-3170 (f) 907-235-3145

Memorandum 21-189

TO: Rob Dumouchel, City Manager

FROM: Janette Keiser, PE, Director of Public Works

DATE: September 22, 2021

SUBJECT: Homer Seawall Armor Rock Revetment Project – Total Project Cost and Final

Assessment Roll

Issue: The purpose of this Memorandum is to report on the Total Project Cost for the Seawall Armor Rock Revetment Project and present a Final Assessment Roll.

Background:

Resolution 20-092(A) approved the Special Assessment District and established the budget in the amount of \$945,661. Here's how the final costs compare with the budgeted costs:

		Budget	Final
•	Pre-construction – Survey, Design	\$ 42,5711	\$ 52,292.22 ²
•	Construction Contract	\$570,518	\$573,518.00 ³
•	Allowance for add'l armor rock (to 1' tolerance)	\$279,072	\$ 84,429.504
•	Inspection	\$ 28,500	\$ 26,020.00
•	Preparation of existing wall	\$ 25,000	\$ 20,198.60 ⁵
		\$945,6616	\$ 756,458.32
	Credit to Renner for existing rock	\$ 36,000 ⁷	\$ 23,660.25
	Total Project Cost	\$981,661	\$ 780,118.57

¹ The original design contract authorized by Ordnance 20-30(A) was \$47,484.

² This includes \$9,721 for the initial Study, which led to the Armor Rock Revetment Project. The ADEC has approved including the cost of the study in the ADEC financing.

³ A change order was issued in the amount of \$3,000 for the purpose of integrating rock, which had been acquired by one of the property owners and placed against the existing seawall, into the revetment's design cross-section.

⁴ Psenak was able to stay within the neat line of the design cross-section more tightly than we expected.

⁵ Most of this involved filling in "sink holes" on the top of the wall with filter fabric, rock spalls and dredge spoils.

⁶ This amount was authorized by Resolution 20-096 to be financed through the ADEC loan.

⁷ Authorized by Ord 20-71